

GRANADA

Lineset Changeover Plot

Dim. From				
Pipe #	Plasterline	House Hang	Change To:	Notes
0	-1'-2"	Architectural Valence	Drill motor winch	Drill motor winch
00	-11	RED VELOUR w/GOLD FRINGE Teaser	Drill motor winch	Drill motor winch
000	6"	Fire Safety Curtain	Motorized	Motorized
A	1'-2"	BLACK LEGS - Typ. at 20' from centerline		
B	TBD	NO PIPE INSTALLED		
--	1'-6"	Grand Drape	Motorized	Motorized
1	2'-6"	Border		
2	3'-2"			
3	3'-10"	1st Electric - 3 moving lights*		
4	4'-6"	1st Electric - Conventionals		
5	5'-2"	SHELL CLEARANCE ISSUE	SHELL CLEARANCE ISSUE	
6	5'-10"	Orch. Shell #1		
7	6'-6"	NOT USABLE	NOT USABLE	Decommissioned
8	7'-2"	Black Border 1		
9	7'-10"	Black Legs 1		
10	8'-6"			
11	9'-2"			
12	9'-10"			
13	10'-6"			Used for AES mics (3)
14	11'-2"	2nd Electric		
15	11'-10"			
16	12'-6"			
17	13'-2"			
18	14'-6"	Black Border #2		
19	15'-2"	Black Legs #2		
20	15'-10"	Black Traveler		
21	16'-6"			
22	17'-2"	NOT USABLE	NOT USABLE	Decommissioned
23	17'-10"	Orch. Shell #2		
24	18'-6"	SHELL CLEARANCE ISSUE	SHELL CLEARANCE ISSUE	
25	19'-2"			
26	19'-10"	3rd Electric		
27	20'-6"			
28	21'-2"			
29	21'-10"			
30	22'-6"	Black Border #3		
31	23'-2"	Black Legs #3		
32	23'-10"	Black Traveler*		Used for AES mics (2)

GRANADA

Lineset Changeover Plot

Dim. From			Change To:	Notes
Pipe #	Plasterline	House Hang		
33	24'-6"			
34	25'-2"			
35	25'-10"			
36	26'-6"			
37	27'-2"	4th Electric		
38	27'-10"			
39	28'-6"	Black Border #4	SHELL CLEARANCE ISSUE	
40	29'-2"	Orch. Shell #3		
41	30'-6"	Black Legs #4	SHELL CLEARANCE ISSUE	
42	31'-2"			
43	31'-10"			
44	32'-6"			
45	33'-2"			
46	33'10"	5th Elec. (CYC Batten FRONTS)*		6 x 3-cell cyc fixtures
47	34'-6"			
48	35'-2"	RP CYC/SCREEN*		
49	35'-10"			
50	36'-6"			
51	37'-2"	6th Elec. (CYC Batten BACKS)*		6 x 3-cell cyc fixtures
52	37'-10"			
53	38'-6"			
54	39'-2"			
55	39'-10"			
56	40'-6"			
57	41'-2"	Breeze (bleached white cyc)*		
58	41'-10"			